

79936
RAJPUTANA,
PUBLIC WORKS
DEPTT.
Administration
report 1917/18.

RAJASTHAN UNIVERSITY LIBRARY

DATE LABEL

Call No. D1-2027

*Date of Release
for loan*

Accn. No. 79936

This book should be returned to the library on or before the date last stamped below.

[illegible]

ADMINISTRATION REPORT

OF THE

PUBLIC WORKS DEPARTMENT,

RAJPUTANA,

FOR THE YEAR 1917-1918.



MOUNT ABU:

PRINTED AT THE RAJPUTANA AGENCY PRESS.

1919.

ADMINISTRATION REPORT

OF THE

PUBLIC WORKS DEPARTMENT, RAJPUTANA,

FOR THE YEAR 1917-18.

REVENUE.

The total revenue amounted to Rs. 75,627 as detailed below :—

XXX.—Minor Works and Navigation	Rs. 19,656
XXXI.—Civil Works	53,632
XXXIV.—Military Works	2,339

Total Revenue Rs. 75,627.

The revenue under Minor Works and Navigation is realised from the levy of water-rates and sale of water in Government tanks in Ajmer-Merwara, for which Capital and Revenue Accounts are kept, and that under Imperial Civil and Military Works consists mainly of rents of buildings, sales of buildings, old materials, tools and plant, etc. The receipts under Civil Works were much above the average, due to the sale of the old Police Station at Beawar which realized Rs. 33,100.

EXPENDITURE.

2. The total expenditure on Public Works during the year amounted to Rs. 6,55,350 as noted below :—

Fund Head.	Expenditure in India.	Expenditure in England.	Total.
	Rs.	Rs.	Rs.
<i>Imperial.</i>			
33.—Famine Relief Works
35.—Construction of Protective Irrigation Works	5,603	...	5,603
43.—Minor Works and Navigation	68,383	...	68,383
45.—Civil Works	4,08,137	...	4,08,137
47.—Military Works...	66,786	...	66,786
"War 1914" (Accommodation for Con- valescent Section)	44,921	...	44,921
<i>Local Funds and Contributions.</i>			
Local Funds—Civil Works	28,148	...	28,148
Contributions { Civil Works	27,577	...	27,577
{ Military Works	5,795	...	5,795
<i>Takavi Advances.</i>			
Irrigation Works
GRAND TOTAL	6,55,350	...	6,55,350

47.—IMPERIAL MILITARY WORKS.

MILITARY BUILDINGS AND ROADS (ORDINARY).

3. The expenditure on Original Works and on Repairs (excluding Contributational Works) was Rs. 4,573 and Rs. 17,061, respectively.

The following Original Minor Works, exceeding Rs. 500 each, were carried out or were in progress during the year :—

	Estimated cost, Rs.	Expenditure during 1917-18, Rs.	
<i>I.—Accommodation for British Troops.—</i>			
(1) Improving lighting and ventilation in the male and female Wards of Station Hospital, Abu...	1,195	729	Completed.
<i>II.—Accommodation for Native Troops.—</i>			
(2) Providing iron-barred compartment for the Bell of Arms No. 4 at Deoli	711	351	In progress.
(3) Special Repairs to the Military Hospital at Deoli (Work portion)	707	591	Completed.
<i>IV.—General Cantonment Works.—</i>			
(4) Providing Compound wall round the Dhobi-ghat well No. 59, Abu Sanitarium ...	509	503	Completed.

No Major Works were carried out during the year.

4. *Expenditure in connection with the establishment of an Indian Convalescent Section at Deesa.*—In January 1917, the Government of India in the Army Department ordered the vacant Military buildings at Deesa to be put into a proper state of repair, with a view to establishing an Indian convalescent depot at that station. The total estimated cost of the requisite works and repairs (including Barrack and Hospital furniture) amounted to Rs. 1,12,585, against which the expenditure on Original Works, Repairs and Barrack and Hospital furniture was Rs. 21,008, Rs. 23,913 and Rs. 27,199, respectively, during the year.

The following Original Works were carried out or were in progress during 1917-18 :—

	Estimated cost, Rs.	Expenditure during 1917-18, Rs.	
1. Constructing cooking shelters	Part of general estimate for Rs. 1,12,585.	2,444	Completed.
2. Providing 5 seated moveable latrines		1,000	do.
3. Providing concrete floors and opening windows in Native Infantry Lines, Deesa		6,320	do.
4. Additions and alterations to the Barracks		2,642	do.
5. Providing galvanized iron tanks		2,392	do.
6. New supply of Barrack and Hospital furniture ...		27,199	During 1917-18.
		82,052	To end of 1917-18.
			In progress.

The cost of the scheme being above the limit of Rs. 50,000, the expenditure on Works and Repairs has been debited to "His Majesty's Government", while the cost of furniture was charged to the Military Works grant for Ordinary Demands, as directed in Government of India, Army Department, letter No. 11689, dated the 1st October 1917.

45.—IMPERIAL CIVIL WORKS.

CIVIL BUILDINGS.

5. The expenditure on Original Works and on Repairs, Civil Buildings, was Rs. 97,656, and Rs. 35,681, respectively.

The following Original Works exceeding Rs. 500 each, were carried out or were in progress, during the year :—

	Estimated cost. Rs.	Expenditure during 1917-18. Rs.	
<i>Salt.</i> —			
1. Additions and alterations to the Treasury Building at Sambhar	4,171	489	Completed.
<i>Posts and Telegraphs.</i> —			
2. Providing wire gauze to doors and windows, etc., of the Abu Post office	718	598	In progress.
3. Strengthening the doors and windows of the combined Post and Telegraph office, Nasirabad ...	924	924	Completed.
4. Proposed extension of the Engine and Battery room at the New Telegraph office at Ajmer ...	1,616	1,308	In progress.
<i>Administration.</i> —			
5. Laying corrugated iron sheets under Mangalore tiled roof of the Abu Residency	2,717	2,288	Completed.
6. Additions and alterations to the Abu Residency ...	1,443	1,452	do.
7. Constructing a cook-house, store and a latrine in A. G.-G.'s Superintendent's quarters, Abu ...	1,504	618	In progress.
8. Providing 8 fire-places in the Assistant's quarter No. I, "The Dell", at Abu	725	645	In progress.
9. Constructing Cook-houses in A. G.-G.'s Junior Clerks' quarters	888	518	Completed.
10. Providing accommodation for Tehsil, Police, and Forest staff, etc., at Mount Abu	47,564	20,297	In progress.
<i>Educational.</i> —			
11. Constructing a Boarding House, Superintendent's quarters, Kitchen, etc., at Bhim	7,708	1,219	In progress.
12. Constructing a Stable and a Coach house at the Abu High School	1,085	1,040	Completed.
13. Dismantling the old latrine and re-erecting it on a new site behind the workshop at the Abu High School	549	96	In progress.
14. Constructing a New Government High School at Ajmer	3,83,312	29,794	do.
15. Acquisition of land required for the New Government High School at Ajmer	84,778	161	During 1917-18.
		85,038	To end of 1917-18.
			In progress.
16. Adding a Class room to the Secondary Vernacular Schools at Pisangan and Masuda	3,353	2,052	do.
17. Extending the compound wall of the Government College, Ajmer	839	891	Completed.
18. Converting the existing discarded Police Chauki at Saradhna into a quarter for the School Master	587	567	do.
19. Constructing a Boarding House, attached to the Normal School at Ajmer	11,615	4,776	*In progress.
20. Adding 2 class rooms to the Normal School, Ajmer	9,676	5,442	*In progress.
<i>Law and Justice.</i> —			
21. Providing iron record racks to the Commissioner's office Record Room at the District Kutcheri, Ajmer	1,528	1,667	Completed.
22. Providing intermediate shelves in the Commissioner's Record Room, Ajmer	577	607	do.
23. Alterations to the New Treasury English office at Ajmer	961	488	In progress.
<i>Jails.</i> —			
24. Improving drainage in the compound of the Central Jail, Ajmer, by providing glazed pipe drains and water-pipe	1,890	949	Completed.
25. Certain additions and alterations to the Central Jail at Ajmer	884	807	do.
26. Alterations to the undertrial ward, attached to the Central Jail, Ajmer	1,123	1,087	do.

*Part of the scheme for "Extension of Normal and Model School buildings at Ajmer".

	Estimated cost. Rs.	Expenditure during 1917-18. Rs.	
<i>Police.—</i>			
27. Constructing a Regimental and Political office at Kotra ...	3,799	2,457	In progress.
28. Extension of the police office at Ajmer ...	2,912	637	Completed.
29. Constructing family quarters to the Police Outposts (1) near the Railway Station, Nasirabad, and (2) on the Nasirabad-Deoli Road ...	4,409	4,604	In progress.
30. Providing wire gauze doors and a wall-almirah to the Police office, Ajmer ...	551	574	do.
31. Constructing a new Police Station at Deoli ...	12,524	...	Completed.
<i>Miscellaneous.—</i>			
32. Constructing a fire-place, etc., in the P. W. D. Superintendent's quarters, Abu ...	648	525	In progress.

COMMUNICATIONS—IMPERIAL, CIVIL.

6. The expenditure on Original Works and Repairs, Communications, was Rs. 24,784 and Rs. 1,48,224, respectively.

The original works carried out, or in progress, during the year, are noted below :—

	Estimated cost. Rs.	Expenditure during 1917-18. Rs.	
1. Building bridges in place of road dams in miles 17 and 18 of the Ajmer-Beawar Road ...	1,082	1,142	Completed.
2. Providing new windows and a chimney in the Deoli Inspection Bungalow ...	599	590	do.
3. Widening bends and improving drainage of the Ajmer-Pushkar Road ...	2,736	2,776	do.
4. Providing wing walls to the bridges and culverts on the Nasirabad-Mangliawas Road ...	3,816	1,128	In progress.
5. Improving the drainage of the Ajmer-Pushkar Road ...	1,001	990	Completed.
6. Constructing a bridge at mile 1, furlong 4 and 440 feet of Abu Cart Road ...	3,364	318	do.
7. Reflooring the cliff gallery bridge in mile 3, furlong 4 and 554 feet of Abu Cart Road ...	2,974	2,949	In progress.
8. Constructing a temporary causeway across the Jawai River on Erinpura Cart Road ...	895	849	Completed.
9. Constructing a metalled causeway across the Jawai River ...	7,505	1,963	In progress.
10. Constructing an arched bridge at mile 2, furlong 3 at Chipaberi on Abu Cart Road ...	5,919	...	do.
11. Making a new diversion and rebuilding culverts in mile 9, furlong 3 at Chipaberi on the Abu Cart Road ...	4,151	3,408	do.
12. Constructing 2 culverts in mile 15 of the Beawar-Dawair Road ...	857	307	Completed.
13. Constructing a road dam in rear of Bajoran tank in mile 16 of the Beawar-Dawair Road ...	1,541	1,510	do.
14. Constructing dry stone parapet wall with stone-on-edge-coping in miles 39 and 40 of the Ajmer-Beawar Road ...	2,312	2,298	do.
15. Constructing dry stone parapet wall with stone-on-edge-coping in miles 41 to 44 of the Ajmer-Beawar Road ...	2,285	2,315	do.

43.—MINOR WORKS AND NAVIGATION.

7. The expenditure under this head for Works and Repairs, including Establishment and Tools and Plant was Rs. 68,383, which was incurred chiefly on the maintenance and repairs of Government tanks in Ajmer-Merwara.

The following Original Works, exceeding Rs. 500 each, were carried out, or were in progress, during the year :—

“REVENUE” WORKS.

	<i>Estimated cost. Rs.</i>	<i>Expenditure during 1917-18. Rs.</i>	
<i>Main Canals and Branches.—Tanks and Reservoirs.—</i>			
(1) Strengthening Oraya Tank at Bhuria-Khera Khurd in Beawar Sub-Collectorate ...	2,837	693	Completed.
(2) Strengthening the weir of Naya Talab No. 165 at Niruri-khera in Beawar Sub-Collectorate ...	2,240	1,678	Completed.
(3) Improving duct No. 1 of the Dabhela Tank No. 29/21-1 in Ajmer Sub-Collectorate ...	1,213	106	In progress.
(4) Lengthening the weir of the Nil-ki-Nadi Tank No. 55/55-3 at Kekri ...	640	589	Completed.
(5) Improving ducts of the Rajosi Tank No. 87 in Ajmer Sub-Collectorate ...	619	265	In progress.
<i>Main Canals and Branches.—Buildings.—</i>			
(6) Constructing a Subordinates' rest house at Shamgarh in the Beawar Sub-Collectorate ...	1,182	769	Completed.
(7) Constructing a Subordinates' rest house on the Sheopura-Ghata Road ...	1,182	781	Completed.

35.—CONSTRUCTION OF PROTECTIVE IRRIGATION WORKS.

8. The expenditure under this head was Rs. 5,603 on the works noted below :—

	<i>Estimated cost. Rs.</i>	<i>Expenditure during 1917-18. Rs.</i>
<i>Preliminary Expenses.—</i>		
(1) Taking river-discharge observations in Ajmer-Merwara during the monsoon of 1917 ...	861	5,603
(2) Survey of famine relief projects in Ajmer-Merwara ...	5,246	

33.—FAMINE RELIEF WORKS.

9. Owing to the favourable monsoons of 1916 and 1917, no expenditure was needed under this head during the year.

LOCAL FUNDS AND CONTRIBUTIONS.

CIVIL WORKS.

10. The expenditure under these heads, including Establishment and Tools and Plant charges, was Rs. 28,148 and Rs. 27,577, respectively.

The following Original works, exceeding Rs. 500 each, were carried out, or were in progress, during the year :—

EXCLUDED LOCAL FUND WORKS.

	<i>Estimated cost. Rs.</i>	<i>Expenditure during 1917-18. Rs.</i>	
(1) Certain petty improvements to the Victoria Hospital buildings at Ajmer ...	683	632	Completed.

CONTRIBUTIONAL WORKS.

(2) Connecting the Foyasagar pump with the Bhaonta main ...	4,601	4,269	Completed.
(3) Providing an additional room for the Primary Vernacular School building at Saradhna ...	2,084	1,827	Completed.
(4) Re-building the Upper Primary School at Gagwana ...	2,240	2,069	Completed.
(5) Constructing Husband Memorial High School at Ajmer ...	50,658	819	Completed.
(6) Constructing a new School House at Kotra ...	4,493	849	In progress.
(7) Constructing Cattle-pounds at Bhim and Baghana.	1,539	1,594	Completed.

MISCELLANEOUS PUBLIC IMPROVEMENTS.

11. No expenditure from Imperial funds was incurred under this head, but a total of Rs. 12,303 was spent from contributions on both Works and Repairs.

ESTABLISHMENT.

12. The establishment charges for the year amounted to Rs 1,21,758 as detailed below, or 29·78 per cent. upon the outlay on Works and Repairs (excluding outlay on which Establishment charges were specially exempted, or were not leviable under the rules contained in paragraph 1885 (ix), P.W.D. Code, Vol. II) as against 36·44 per cent. in the previous year :—

Fund and Major Head.	Outlay on Works and Repairs on which percentage is charged.	Charges for Establishment.	Percentage for Establishment upon the outlay on Works and Repairs.	
			1917-18.	1916-17.
IMPERIAL.	Rs.	Rs.	Rs.	Rs.
Minor Works and Navigation	50,487	14,232	28·10	32·76
Military Works ...	16,541	4,662	28·18	45·17
Civil Works ...	3,05,697	95,108	31·11	38·88
LOCAL FUNDS AND CONTRIBUTIONS.				
Excluded Local Fund, Civil Works.	22,885	4,920	21·50	21·50
Contribution Works, Civil ...	13,191	2,836	21·50	21·50
Contribution Works, Military
TACCAVI ADVANCES.				
IRRIGATION WORKS
Total ...	4,08,801	1,21,758	29·78	36·44

TOOLS AND PLANT.

13. The charges during the year on account of Tools and Plant amounted to Rs. 7,801 as detailed below, or 1·90 per cent. upon the outlay on Works and Repairs (excluding outlay on which charges for Tools and Plant were not permissible) :—

Fund and Major Head.	Outlay on Works and Repairs on which percentage is charged.	Charges for Tools and Plant.	Percentage for Tools and Plant upon the outlay on Works and Repairs.
IMPERIAL.	Rs.	Rs.	
Minor Works and Navigation ...	50,487	757	1·5
Military Works ...	16,541	248	1·5
Civil Works ...	3,05,697	5,094	1·96
LOCAL FUNDS AND CONTRIBUTIONS.			
Excluded Local Fund—Civil Works	22,885	343	1·50
Contribution Works—Civil ...	13,191	191	1·45
Contribution Works—Military	(a) 268	...
TACCAVI ADVANCES.			
Irrigation Works
Total ...	4,08,801	7,801	1·90

(a) Rs. 268 represents actual expenditure incurred on repairs and carriage of Tools and Plant, in Ajmer Division.

PERSONNEL.

14. Mr C. E. Hall, Superintending Engineer, continued to hold charge of the appointment of Superintending Engineer, Rajputana, and Secretary to the Local Administration in the Public Works Department throughout the year.

Mr R. Gadsby, Executive Engineer, held charge of the Ajmer Division throughout the year except for the period from 23rd August 1917 to 24th September 1917, when the charge of the Division was held by Mr G. A. Campbell, Assistant Engineer.

Rai Bahadur Chuttan Lal, Executive Engineer, held charge of the Mount Abu Division throughout the year except for the period from 22nd January 1918 to 4th March 1918, when the charge was held by Mr F. W. Conroy, Sub-Engineer.

15. The usual appendices showing the length of roads maintained by the Public Works Department during the year, and furnishing details of the expenditure incurred under the various finance heads are attached.

16. A map of the Province and a diagram showing the expenditure are also attached.

H. J. HOPE,

*Secretary to the Hon'ble the Agent to the Governor-General,
Rajputana, and Chief Commissioner, Ajmer-Merwara,
in the Public Works Department.*

APPENDIX A.

Statement showing the length of metalled and unmetalled roads maintained by the Public Works Department, Rajputana, during the year 1917-18.

Division.	District and Native States.	IMPERIAL ROADS.		DISTRICT BOARD ROADS.		TOTAL MILEAGE MAINTAINED.	
		Metalled.	Unmetalled.	Metalled.	Unmetalled.	Metalled.	Unmetalled.
		Miles.	Miles.	Miles.	Miles.	Miles.	Miles.
Ajmer Division*	... { Ajmer ... Kishangarh ... Jaipur ... Mewar ... }	172	96	43	17	215	113
Mount Abu Division* ...	{ Merwara ... Mount Abu ... Sirohi ... Deesa ... Marwar ... }	92	120	...	88	92	208
	Total ...	264	216	43	105	307	321

*See detailed Statement attached.

STATEMENT I.

Statement showing the length of Metalled and Unmetalled Roads maintained in the Ajmer Division during the year 1917-18.

Names of roads.	From	To	LENGTH MAINTAINED.						Length not maintained.	Total length.	REMARKS.
			Metalled.		Unmetalled.						
			Mls.	Ft.	Mls.	Ft.	Mls.	Ft.			
1	2	3	4	5	6	7	8				
IMPERIAL ROADS.											
Ajmer District.											
1. Ajmer-Jaipur Road, 0 to 12 miles.	Ajmer, 0 mile	Gegal, 12th mile...	12	0	12 0 0		
2. Do. do. 12 to 29½ miles.	Gegal, 12th mile	Bandar Sendri, 29½	17	6	0	17 6 0		
3. Ajmer-Beawar Road (Kharwa Section).	Ajmer, 0 mile	Kharwa, 24th mile.	24	0	0	24 0 0		
4. Ajmer-Nasirabad Road	Ajmer, 1st mile	Nasirabad, 14th mile	13	0	0	13 0 0		Commences from mile 1 of Ajmer-Beawar Road.
5. Nasirabad Circular Road	Road boundaries:- Eastward 2,440 yards from the junction of Neemuch and Deoli Roads. South 650 yards at the junction of the Nasirabad-Deoli Road.	Junction with the Nasirabad-Deoli Road in the North.	1	3	0	1 3 0		
6. Nasirabad-Deoli Road	Nasirabad, 6th furlong	Deoli cantonment, 57th mile.	56	2	0	56 2 0		Furlongs 1 to 4 are maintained by the Military Department, Nasirabad.
7. Nasirabad-Neemuch Road (British Territory).	Nasirabad, 6½ furlong	Khari River near Barl village, 29th mile.	28	1	330	28 1 330		
8. Nasirabad-Neemuch Road (Udaipur Territory).	Near Barl village, 29th mile.	Piplia Chowki, 125th mile.	96	0	96 0 0		
9. Nasirabad-Mangliawas Road.	Nasirabad, 4th furlong.	Mangliawas, 14th mile 6 furlong.	14	2	0	14 2 0		Do.
10. Ajmer-Pushkar Road	Ajmer, 2nd mile	Pushkar, 7th mile 3½ furlong.	5	3	330	5 3 330		The first two miles are maintained by the Ajmer Municipality.
11. Nasirabad-Ramsar Road	Junction of Nasirabad Circular Road, 5th furlong 591 feet.	Mile 1 of Nasirabad Ramsar Road.	0	2	69	0 2 69		
Total, Imperial Roads, Ajmer	District	...	172	4	69	96	0	...	268 4 69		

DISTRICT FUND ROADS.									
Ajmer District.									
12. Budha-Pushkar Road	...	Pushkar Ghati, 4th mile 4 furlong.	Budha-Pushkar, 6th mile.	1	4	0	1 4 0
13. Ajmer-Srinagar Road	...	Ajmer Municipal boundary, 3rd mile. Do.	Srinagar, 11th mile	...	0	8 0 0
14. Ajmer-Ararka Road	...	Mangliawas Police Sta- tion, 0 mile.	Ararka, 12th mile. Pisangan, 12th mile.	9 0 0
15. Mangliawas-Pisangan Road...	...	Harmara, 0 mile.	Tilonia, mile 2, fur- long 6.	12 0 0
16. Harmara-Tilonia Road	...	Kharwa Inspection Bungalov, 4th fur- long.	Masuda entrance gate at mile 9 fur- long 2.	2 6 0
17. Kharwa-Masuda Road	...	Nasirabad, mile 2 fur- long 1½.	Srinagar, mile 9 fur- long 7.	...	330	8 6 0
18. Nasirabad-Srinagar Road	...	Nasirabad, 1st mile.	Ramsar, 10th mile.	...	0	7 5 330
19. Nasirabad-Ramsar Road	...	Bandanwara Inspection Bungalov, 0 mile.	Masuda, 12½ mile.	...	4	7	0	0	9 0 0
20. Bandanwara-Masuda Road	...	Bandanwara Inspection Bungalov, 0 mile.	Bhinai, 7th mile.	...	0	12 4 0
21. Bandanwara-Bhinai Road	...	Bhinai, 7th mile.	Savar, 0 mile.	7 0 0
22. Bhinai-Kekri Road	...	Kekri, 1st mile.	Deoli Cantonment, 0 mile.	27 0 0
23. Savar-Kekri Road	...	Deoli Cantonment, 0 mile.	Deoli Cantonment, 0 mile.	15 0 0
24. Kekri-Junia Road	...	Deoli Cantonment, 0 mile.	Deoli Cantonment, 0 mile.	8 0 0
25. Deoli-Shahpura Road	...	Deoli Cantonment, 0 mile.	Deoli Cantonment, 0 mile.	3 0 0
Total, District Fund Roads, Ajmer District				43	3	330	17	0	131 1 330
Grand Total, Imperial and District Fund Roads, Ajmer District				215	7	399	113	0	399 5 399

Kutcha road; branches off from
4th mile 1th furlong of the
Ajmer-Pushkar Road.

The first 3 miles are maintain-
ed by the Ajmer Municipality.
do.

Commences at mile 16 fur-
long 3 of the Ajmer-Beawar
Road from Mangliawas
Inspection Bungalov.

2 Miles 2½ furlongs are in
charge of the Cantonment.
Mile 1 is in charge of the
Military Works Department,
Nasirabad.

The length is 30 miles from
Deoli to Shahpura, but only
1 to 3 miles are in charge
of the P.W.D.

STATEMENT II.

Statement showing the length of Metalled and Unmetalled Roads maintained in the Mount Abu Division, during the year 1917-18.

Name of road.	From	To	LENGTH MAINTAINED.				Length not maintained.		Total length.	REMARKS.	
			Metalled.		Unmetalled.						
1	2	3	4	5	6	7	8				
IMPERIAL ROADS											
Mount Abu Division.											
1. Ajmer-Beawar Road (Kharwa-Sendra Section).	Kharwa, mile 24 ...	Sendra, mile 44 and 2 furlongs.	20	2	0	20	2	0
2. Beawar-Dawair Road	Beawar Municipal boundary at 1 mile, 2 furlongs 550 feet.	Lakbhagudha, 48th mile.	33	4	0	13	0	0	46	4	0
3. Abu Cart Road	17	5	0	17	5	0
4. " Station Roads	2	1	0	5	0	0	7	1	0
5. Abu-Orin Road	0	6	0	3	6	0	4	4	0
6. Abu-Anadra Road	0	2	0	5	5	0	5	7	0
7. Abu-High School Road.	0	5	0	0	5	0
8. " Rifle Range	0	2	0	0	2	0
9. Abu Sanitarium Roads	2	4	0	2	4	0
10. Deesa Cantonment Roads	8	0	0	8	0	0
11. Erinpura Cart Road	6	2	0	6	2	0
12. " Cantonment Roads...	2	2	0	2	2	0
13. Deesa-Anadra Road	44	6	0	44	6	0
14. Anadra-Erinpura Road	45	3	0	45	3	0
Total, Imperial Roads, Mount Abu Division...		91	5	0	120	2	0	211	7	0
DISTRICT FUND ROADS.											
Merwara District.											
15. Suraghata Road	Beawar, 5 miles 6 fur.	Suraghata, 10 miles.	9	6	0	9	6	0
16. Beawar-Sheopura Road	Beawar, 1 mile 4 fur. 460 feet.	Sheopuraghata Road, 11th mile.	9	3	200	9	3	200
17. Jassakhara-Todgarh Road via Barakhan.	Jassakhara, 25 miles 4 furlongs.	Todgarh, via Barakhan, 40 miles.	16	0	0	16	0	0

